

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20141074, Building Permit - Commercial  
Address: 3311 SW KESSLER DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	Mark Harding	Failed	Tuesday, August 25, 2015

Corrective Action Required

1	LOWER LEVEL	CAULK HOLE IN CEILING SOUTH END
---	-------------	---------------------------------

Corrective Action Required

2	FIRST FLOOR	CAULK ALL HOLES D1 UNITS INCOMPLETE
---	-------------	--

Corrective Action Required

3	SECOND FLOOR	ELECTRCIAL INCOMPLETE
---	--------------	-----------------------

Corrective Action Required

4	THIRD FLOOR	INCOMPLETE
---	-------------	------------

Corrective Action Required

5	FOURTH FLOOR	
---	--------------	--

<b>Rated Assembly Inspection</b>	Mark Harding	Partial	Tuesday, August 25, 2015
--------------------------------------	--------------	---------	--------------------------

Partial Correction

1	FIRST FLOOR	2ND LAYER CORRIDOR LID APPROVED UNITS 1ST LAYER APPROVED
---	-------------	---

Partial Correction

2	SECOND FLOOR	2ND LAYER CORRIDOR LID APPROVED 2 HOUR CONDITIONS APPROVED
---	--------------	---

Partial Correction

3	THIRD FLOOR	2ND LAYER CORRIDOR LID APPROVED units 1st layer 2ND LAYER 2HR WALLS
---	-------------	---

Partial Correction

4	LOWER LEVEL	UNITS FIRST LAYER APPROVED 2 HOUR CONDITIONS APPROVED 2ND LAYER ELEVATOR ROOM APPROVED
---	-------------	--

3RD AND FOURTH LAYER ELEVATOR ROOM FAILED DUE TO DUCT ELEVATION. STRUCTURAL BEAM STILL NEEDS PROTECTED.>>>1ST LAYER APPROVED.

2 hour conditions approved

Partial Correction

5 FOURTH FLOOR

ELEVATOR LID 4TH LAYER APPROVED.

1ST AND 2ND LAYER CORRIDOOR APPROVED

1ST AND 2ND LAYER ROOM LIDS APPROVED

1ST LAYER WALLS APPROVED.

INSTALL BATH FANS NORTH UNITS

2ND LAYER, 4TH FLOOR @ 2HR CONDITIONS; 1ST LAYER WALLS & CEILINGS,  
3RD FLOOR; 2ND LAYER CEILING STAIR TOWERS & SECONDARY LANDINGS

**Comments:**