

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20150781, Building Permit - Commercial  
Address: 2801 NE MCBAIN DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rough Plumbing Inspection - Commercial</b>	Khanh Nguyen	Failed	Wednesday, August 26, 2015

### Corrective Action Required

1 Misc 1

\*\*\*NO FURTHER INSPECTIONS UNTIL ALL ISSUES BELOW ARE RESOLVED. \*\*\*

- UNDERSLAB PLUMBING AND ELECTRICAL WERE NOT INSPECTED
- SOME PART OF EXTERIOR WALLS ARE ALREADY INSULATED
- PROTECT PLUMBING PER CODE THROUGHOUT. TOP AND BOTTOM WALL PLATES SHALL BE PROTECTED WITH PLATES THAT PROVIDE MINIMUM 2" OF EXTRA PROTECTION BEYOND THE WALL PLATES.
- ALL PVC SHALL BE GLUED TOGETHER WITH ICC-APPROVED PRIMER&GLUE. PROVIDE DOCUMENTATION
- COMPLETE ALL IN-WALL ELECTRICAL
- SUPPORT IN-WALL ELECTRICAL BOXES. USE PROPER SUPPORT BRACKETS TO ATTACH THE BOXES TO THE STUDS
- SCREW STUDS TO HEADER
- FASTEN STUDS TO GIRTS WITH 3-#10 SCREWS
- BRIDGE STUDS PER PLAN
- HAVE ENGINEER SPECIFY THE FASTENING SCHEDULE OF EXTERIOR WALL BOTTOM TRACK TO FLOOR

### Comments: