

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150781, Building Permit - Commercial
Address: 2801 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Khanh Nguyen	Failed	Wednesday, September 09, 2015

Corrective Action Required

1	Misc 1	EXTERIOR WALLS-OK
---	--------	-------------------

INTERIOR WALLS:

- PROTECT PLUMBING WITHIN 1.5" OF STUD SURFACE AT SINK , RM 106 . PROTECT PLUMBING AT BOTTOM WALL TRACK WITH GUARD PLATES THAT PROVIDE MINIMUM 2" OF EXTRA PROTECTION BEYOND THE WALL TRACK.
- ALL PVC SHALL BE GLUED TOGETHER WITH ICC-APPROVED PRIMER. PROVIDE DOCUMENTATION FOR THE PRIMER. PROVIDE PRIMER&GLUE SAMPLE ON SITE
- SUBMIT SIGNED LETTERS FROM BOTH ELECTRICIAN AND PLUMBER STATING UNDERSLAB WORKS ARE IN COMPLIANCE WITH THE APPROVED PLAN AND CODE.
- 2ND FL NOT COMPLETED.

Comments: