

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20141077, Building Permit - Commercial  
Address: 3341 SW KESSLER DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Mark Harding	Partial	Friday, September 11, 2015

Corrective Action Required

1	Misc 1	1ST LAYER INSIDE ELEVATOR ELEVATOR CEILING-1ST,2,3, 4 LAYERS APPROVED SOUTH TOWER 1ST LAYER NORTH TOWER 1-2 1ST LAYER 2nd layer partial - CORRIDOR CEILING 2ND LAYER 1,2,3 TUB WALLS- 2HR TUB WALLS 1ST,2ND LAYERS
---	--------	---

<b>All Rough Inspection - Commercial</b>	Mark Harding	Failed	Friday, September 11, 2015
--	--------------	--------	----------------------------

Corrective Action Required

1	Misc 1	PREROUGH WALK GARAGES AND GROUND FLOOR NO HVAC STARTED -2ND FLOOR INCOMPLETE HVA, NOT READY FOR INSPECTION 9/4 - ROUGH ON GARAGES AND UNITS, HVAC INCOMPLETE 6000, FIRESTOP BETWEEN ALL UNITS, PUDDY PADS, 4" ROOF DRAIN, SEE NICK FOR OTHER ITEMS CHECK LIST WITH NICK, 1ST FLOOR ITEMS AND 2ND FLOOR INCOMPLETE
---	--------	---

Comments: