

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRRES20150974, Building Permit - Residential
Address: 3345 SW JESSIE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Mike Copeland	Passed	Friday, September 11, 2015
Gas Piping Inspection - Residential	Mike Copeland	Passed	Friday, September 11, 2015
Gas Service Inspection - Residential	Mike Copeland	Passed	Friday, September 11, 2015
All Rough Inspection - Residential	Mike Copeland	Failed	Friday, September 11, 2015

Corrective Action Required

1	Misc 1	-install 1000 lb. straps at garage portal per plan detail -nail exterior corner studs 12" o.c minimum -install 4 studs at point load for LVL in basement and 1st floor -walls taller than 10' must have studs from floor to ceiling without breaks
---	--------	---

Do not insulate

Comments: