

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141080, Building Permit - Commercial
Address: 3371 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Not Ready	Tuesday, September 15, 2015

Partial Correction

1	FIRST FLOOR	BEHIND TUBS APPROVED CAULKING OF TRAPS THROUGHOUT
---	-------------	--

Partial Correction

2	SECOND FLOOR	BEHIND TUBS APPROVED tub traps
---	--------------	-----------------------------------

Corrective Action Required

3	THIRD FLOOR	tub traps walls ceiling
---	-------------	----------------------------

Corrective Action Required

4	FOURTH FLOOR	tub traps
---	--------------	-----------

Corrective Action Required

5	Misc 1	stop construction issued covering 4th floor, 1st layer has not been inspected. installing 1st and 2nd layers at the same time. joints do not land on truss no backing, screw pattern missing and incorrect.
---	--------	--

can not procede untill 2nd layer is removed throughout 4th floor.
posted on east face north and sount ends.

Comments: