

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20151014, Building Permit - Commercial
Address: 2751 NE DOUGLAS ST, Unit:M, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| | | | |
|---|--------------|----------|-----------------------------|
| Inspection: | Inspector: | Outcome: | Date: |
| Electrical Service Inspection - Commercial | Khanh Nguyen | Failed | Tuesday, September 15, 2015 |

Corrective Action Required

| | | |
|---|--------|--|
| 1 | Misc 1 | -THE ENCASED FOOTING STEEL GROUNDING ELECTRODE SHALL NOT BE BURIED IN SOIL OR EXPOSED TO EXTERIOR ENVIRONMENT -GROUND THE SERVICE TO BUILDING STEEL -GROUND ELECTRODE CONDUCTOR SHALL CONNECT TO THE BUS BAR WHERE THE SERVICE GROUNDED CONDUCTOR IS CONNECTED TO; OR INSTALL THE #4 MAIN BONDING JUMPER FROM THE GROUNDED BAR TO THE GROUNDING BAR ON THE LEFT SIDE. THIS WILL ALSO BOND THE ENCLOSURE TO THE SERVICE GROUNDED CONDUCTOR AS REQUIRED PER 250.24(A)(4) AND 250.24(B) -INSTALL A #4 COPPER GEC TO UFER AND BUILDING STEEL PER TABLE 250.66 |
|---|--------|--|

Comments: