

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20151156, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Thursday, October 08, 2015
Partial Correction 1 Misc 1		OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SHOWERS: 003-006; 008-027; [001; 002; 028; 030; 029	
Partial Correction 2 Misc 1		OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS AT SOFFITS @ FOLLOWING LOCATIONS: NURSE STATION 5A080; C.2/4.5; A.8/4.5;	
Partial Correction 3 Misc 1		REMOVE ALL TEMPORARY ELECTRICAL WIRING FROM ABOVE CEILING; THEN OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: PATIENT ROOMS 5A008-5A021; 5A068; 069; 081A S OF DOOR (5A081A); 082; 083; 084; 085; 087; 089; 095; 097; 102 S OF DOOR (5A102); PATIENT ROOMS 5A001-5A007 AND 5A022-5A030 EXCEPT BATHROOMS; PATIENT ROOM BATHROOMS: COMPLETE EXHAUST DUCT & GRILLES; COMPLETE SPRINKLER HEADS 102 N OF DOOR (5A102) AND 081A N OF DOOR (5A081A) NOT READY; ELECTRICAL WORK IN PROGRESS -- OPEN BOXES	

Comments: