

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20151156, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Above Ceiling
Inspection**

John Borns

Partial

Thursday, October 08, 2015

Partial Correction

1 Misc 1

OK TO COVER WHEN READY GWB CEILING FRAMING +
ABOVE-CEILING SYSTEMS @ FOLLOWING SHOWERS: 003-006;
008-027; [001; 002; 028; 030; 029

Partial Correction

2 Misc 1

OK TO COVER WHEN READY GWB CEILING FRAMING +
ABOVE-CEILING SYSTEMS AT SOFFITS @ FOLLOWING LOCATIONS:
NURSE STATION 5A080; C.2/4.5; A.8/4.5;

Partial Correction

3 Misc 1

REMOVE ALL TEMPORARY ELECTRICAL WIRING FROM ABOVE
CEILING; THEN OK TO COVER WHEN READY ACT CEILING
FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES:
PATIENT ROOMS 5A008-5A021; 5A068; 069; 081A S OF DOOR
(5A081A); 082; 083; 084; 085; 087; 089; 095; 097; 102 S OF DOOR
(5A102); **086**; PATIENT ROOMS 5A001-5A007 AND 5A022-5A030
EXCEPT BATHROOMS;

PATIENT ROOM BATHROOMS: COMPLETE EXHAUST DUCT &
GRILLES; COMPLETE SPRINKLER HEADS

102 N OF DOOR (5A102) AND 081A N OF DOOR (5A081A) NOT
READY; ELECTRICAL WORK IN PROGRESS -- OPEN BOXES

Comments:

