

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRRES20143037, Building Permit - Residential
Address: 513 NE PROMISED VIEW DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Partial	Thursday, October 08, 2015

Corrective Action Required

1 Misc 1

FRAMING:

-FIREBLOCKING: FB BASEMENT LIVING RM FIREPLACE SPACE
FROM CEILING/FURDOWN SPACE

ELECTRICAL:

-ALL BASEMENT UNDERSLAB CIRCUITS CONDUCTORS MUST BE
RATED FOR WET LOCATION
-ALL THE FEEDERS THAT ARE INSTALLED IN THE ATTIC SPACE
SHALL BE DE-RATED FOR TEMPERATURE

PLUMBING:

-PROTECTION OF THE CSST GAS LINE IS REQUIRED WHEN
INSTALLED WITHIN 3" OF THE CEILING SURFACE ABOVE
BASEMENT

**OK TO ROCK 1ST AND 2ND FLOOR

**BASEMENT NOT COMPLETED.

Comments: