

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #: PRCOM20150873, Building Permit - Commercial
Address: 200 NE MISSOURI RD, Unit:306, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Not Ready	Wednesday, October 21, 2015

Partial Correction
1 Misc 1

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: BORDERS ONLY; LEAVE OUT TWO TILES AT ELECT J.B. YET TO BE MADE UP & CLOSED.

Corrective Action Required
2 Misc 1

IBC 109.1, 109.5; IRC R109.3 INSPECTION ACCESS: PROPERTY LOCKED; INTERIOR NOT ACCESSIBLE. CALL FOR INSPECTION ON DAY WHEN JOBSITE IS ACCESSIBLE.

Above Ceiling Inspection	John Borns	Failed	Wednesday, October 21, 2015
---------------------------------	------------	--------	-----------------------------

Corrective Action Required
1 Misc 1

REMOVE ABANDONED STRAP HANGERS. BEND UNUSED WIRE HANGERS UP MINIMUM 18" ABOVE GRID

Corrective Action Required
2 Misc 1

SUPPORT LOW VOLTAGE CONDUCTORS TO STRUCTURE MINIMUM 18" ABOVE GRID

Corrective Action Required
3 Misc 1

CEILING HANGER WIRES ARE TO SUPPORT CEILING GRID ONLY. PROVIDE IDENTIFIED SLACK WIRES TO SUPPORT MC CABLE.

Corrective Action Required
4 Misc 1

NEC 334-10 SECURING / SUPPORT OF MC ELECTRICAL CABLE: SECURE WITHIN 12" OF ENTRY TO BOXES.

Corrective Action Required
5 Misc 1

HORIZONTAL INSTALLATION OF WATER HEATER EXPANSION TANK TO BE DETERMINED.

Comments: