

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20150016, Building Permit - Commercial  
Address: 518 NW MURRAY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection - Commercial</b>	John Borns	Partial	Friday, October 23, 2015

Partial Correction  
1 Misc 1

OK TO POUR WHEN READY SECTIONS OF CONCRETE GRADE BEAM + INTEGRAL COLUMN FOOTINGS AS FOLLOWS: L/AD.8 TO L/4.5 TO L.5/4.5 TO L.5/5.7 TO L/5.7 TO L/7 TO L.4/7 TO L.4/8 TO K/8 TO K/9 TO J/9 TO J/10; TO C/10 TO C/9.6; C/9.6 TO C/5.5; C/5.5 TO C/5.2 TO B/5.2 TO B/1.8 TO B.5/1.8; B.5/1.8 TO D/1.8 TO D/AD.6 ;

Partial Correction  
2 Misc 1

OK TO POUR WHEN READY SECTION OF CONCRETE GRADE BEAM ON E/W LINE 5' S OF (AA) FROM (A2.5) TO (A3.8);

Partial Correction  
3 Misc 1

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, GREASE WASTE, & VENT PIPING AT: ALL NORTH OF (AC.7) INCLUDING **FLOOR SINK AT (1)/(A0.4) RELOCATED TO EAST PER RFI**

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.

**Comments:**