## PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #: PRCOM20141214, Building Permit - Commercial Address: 304 SW PERSELS RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Alarm Test Michael Passed Wednesday, October 28, 2015

Weissenbach

**Sprinkler - Flow Test** Michael Passed Wednesday, October 28, 2015

Weissenbach

Occupancy Inspection - Mark Harding Failed Wednesday, October 28, 2015

**Codes Commercial** 

Corrective Action Required

1 Misc 1 PARTIAL FINAL INSPECTION-

PROVIDE APPROVAL FROM ALL DEPARTMENTS PRIOR TO

OCCUPYING. CODES PLANNING WATER

PUBLIC WORKS FIRE DEPT.

**Corrective Action Required** 

2 Misc 1 ok to stock and train on AV systems.

NOT TO BE OPEN FOR SERIVCES OR TO THE PUBLIC.

Occupancy Inspection - Michael Temporary C of O Wednesday, October 28, 2015

Fire Weissenbach

Occupancy Inspection - Mark Harding Temporary C of O Wednesday, October 28, 2015

Planning

Corrective Action Required

shall be completed. (Work was being performed during

Installation of ADA signage at the head of every accessible stall

inspection.)

Corrective Action Required

2 Landscaping shall be completed per the approved landscape

plan.

**Corrective Action Required** 

3 Installation of the exterior metal panels shall be completed per

the approved building elevations.

## **Comments:**

1