

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150014, Building Permit - Commercial
Address: 508 NW MURRAY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Wednesday, November 04, 2015
Partial Correction 1 Misc 1		OK TO COVER WHEN READY ACT CEILINGS AT MAIN CORRIDORS AT: AT LEVEL 3 OK TO PLACE TILE EXCEPT AT LOW VOLTAGE ROOM WHERE STEEL SLEEVES PENETRATE WALL AT LEVEL 2 BORDERS <=3" OK;	
Rated Assembly Inspection	John Borns	Partial	Wednesday, November 04, 2015
Partial Correction 1 Misc 1		RATED WALLS AT STAIRWELL SHAFTS: EAST STAIR SHAFT: OK TO COVER WHEN READY 1" SHAFT LINER FULL HEIGHT; 1ST LAYER 1/2" GWB FULL HEIGHT; 2ND LAYER 1/2" GWB FULL HEIGHT; OK TO INSTALL FINISH LAYER 5/8" TYPE X GWB; WEST STAIR SHAFT: OK TO COVER WHEN READY 1" SHAFT LINER FULL HEIGHT; 1ST LAYER 1/2" GWB FULL HEIGHT; EAST WALL ONLY 2ND LAYER 1/2" GWB FULL HEIGHT; OK TO INSTALL FINISH LAYER 5/8" TYPE X GWB ALL WALLS FULL HEIGHT	

Comments: