

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRRES20151231, Building Permit - Residential
Address: 405 SE MILL CREEK CIR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mike Copeland	Failed	Tuesday, November 17, 2015

Corrective Action Required

1	Misc 1	-FIREBLOCK / FIRESTOP CHASES FIRST FLOOR -BRACED WALL INTERIOR GARAGE WALL, X BRACING SHOULD BE FROM TOP PLATE TO BOTTOM PLATE. -ADD STRAP KITCHEN SIDE FLEX ROOM WALL. -NAIL GIRDER TRUSSES ATTIC. -NO GIRDER TRUSS BEARING INSTALLED AT BEDROOM 2/BATHROOM WALL AND BELOW. -PROTECT NM CONDUCTORS ON RUNNING BOARDS 6 FEET ATTIC ACCESS SECOND FLOOR.
---	--------	--

Okay to insulate

Corrective Action Required

2			
Electrical Service Inspection - Residential	Mike Copeland	Passed	Tuesday, November 17, 2015
Gas Piping Inspection - Residential	Mike Copeland	Passed	Tuesday, November 17, 2015
Gas Service Inspection - Residential	Mike Copeland	Failed	Tuesday, November 17, 2015

Corrective Action Required

1 Misc 1

NOT ENOUGH TEST PRESSURE

Comments: