

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20152209, Building Permit - Commercial
Address: 2818 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Failed	Monday, November 23, 2015

Corrective Action Required

1	Misc 1	-SHALL NOT USE GRID SUPPORT WIRES TO SUPPORT THE ELECTRICAL WIRING -MC WIRING SHALL BE SUPPORTED AT INTERVAL NO MORE THAN 6 FT. INDEPENDENT SUPPORT WIRES SHALL BE PROPERLY IDENTIFIED WITH TAGS OR COLOR AND SHALL BE SECURED AT BOTH UPPER AND LOWER ENDS -SHALL SECURE MC WIRINGS WITHIN 12" OF BOXES AND ENCLOSURES -OPEN BOXES IN CEILING SPACE -SUPPORT LOW VOLTAGE WIRING IN A NEAT AND WORKMANLIKE MANNER
---	--------	---

Comments: