

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141077, Building Permit - Commercial
Address: 3341 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------------|--------------|----------|------------------------------|
| Rated Assembly Inspection | Mark Harding | Failed | Wednesday, November 25, 2015 |

Corrective Action Required

| | | |
|--------------------|--------------|---|
| 1 | Misc 1 | 1ST LAYER INSIDE ELEVATOR ELEVATOR CEILING-1ST,2,3, 4 LAYERS APPROVED SOUTH TOWER 1ST LAYER2nd NORTH TOWER 1-2nd, 3,4 - CORRIDOR CEILING 2ND LAYER 1,2,3 TUB WALLS- 2HR TUB WALLS 1ST,2ND LAYERS units 1st layer 1st floor unit side 1st layer 2nd,3,4th ceiling only 1STLAYERS STAIR TOWER CEILING1,2,3,4 AND DROP 1st,2ND,3rd ,4TH LAYER ELEVATOR EQUIPMENT ROOM PLUMB PENS 1,2OK 3,4 NOT READY |
| Partial Correction | | |
| 2 | FIRST FLOOR | 1st floor garage need to enclose north garage i beam 2ND LAYER 2 HOUR CONDITIONS APPROVED |
| Partial Correction | | |
| 3 | SECOND FLOOR | 2ND LAYER 2 HOUR CONDITIONS APPROVED |
| Partial Correction | | |
| 4 | THIRD FLOOR | 1ST LAYER WALLS AND CEILING APPROVED 2hr walls- unit bathrooms 6304,6305,6306 nail patterN 2ND LAYER WALLS @ 2 HR CONDITIONS - 3RD FLOOR; 1ST LAYER CORRIDORS STAIR TOWERS AT SIDE ENTRY; |
| Partial Correction | | |
| 5 | FOURTH FLOOR | 1ST LAYER WALLS AND CEILING APPROVED 2ND LAYER 2ND LAYERS 2HR WALLS |

Comments: