

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20152209, Building Permit - Commercial
Address: 2818 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	Khanh Nguyen	Failed	Monday, December 07, 2015

Corrective Action Required

1	Misc 1	<ul style="list-style-type: none">-HAVE THE APPROVED REVISED PLAN ON SITE-INSTALL #3 COPPER EGC FOR 400 AMP PARALLEL-CONDUCTOR CIRCUIT PER 250.122-SECURE FMC PER CODE-INSTALL #2 COPPER CONDUCTOR FOR THE SYSTEM BONDING JUMPER, SUPPLY SIDE BONDING JUMPER, AND GROUNDING CONDUCTOR PER 250.66 BASED ON 3/0 SEPARATELY DERIVED SUPPLY CONDUCTOR-REMOVE ENAMEL AT BONDING CONNECTIONS-THE GROUNDING ELECTRODE CONDUCTOR FOR THE DERIVED SYSTEM SHALL CONNECT THE GROUNDED CONDUCTOR OF THE DERIVED SYSTEM TO THE GROUNDING ELECTRODE. 250.30(A)(5)-THE SYSTEM BONDING JUMPER SHALL CONNECT THE GROUNDED CONDUCTOR OF THE DERIVED SYSTEM TO THE SUPPLY SIDE BONDING JUMPER AND THE METAL ENCLOSURE. 250.30(A)(1)(a)
---	--------	---

Comments: