

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150014, Building Permit - Commercial
Address: 508 NW MURRAY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Miscellaneous Inspection	John Borns	Not Ready	Tuesday, December 08, 2015

Corrective Action Required

1 Misc 1

ROOFTOP ISSUES:

- 1) IMC/IFGC 306.5 ROOFTOP EQUIPMENT MORE THAN 16' ABOVE GRADE REQUIRES PERMANENT LADDER OR OTHER PERMANENT MEANS OF ACCESS.
- 2) IFGC 407 / 415: ROOFTOP STEEL GAS PIPING SUPPORT SPACING INTERVAL: MAXIMUM 8' FOR 3/4" OR 1"; 10' FOR 1-1/4" OR LARGER
- 3) IFGC 407; 415: PROTECTION OF MEMBRANE AT ROOFTOP GAS PIPING SUPPORTS: APPLY SPECIFIED / APPROVED, ROOF-COMPATIBLE SLIP SHEET TO UNDERSIDE OF BLOCKS.
- 4) NEC 350.30; IRC 3802.1: LIQUIDTIGHT FLEXIBLE NON-METALLIC ELECTRICAL WHIP MUST BE SECURED TO STRUCTURE WITHIN 12" OF ENTRY TO A/C DISCONNECT ENCLOSURE. ZIP-TYING TO LINESET DOES NOT SATISFY ELECTRICAL CODE REQUIREMENT.
- 5) COMPLETE ROOFING/SHEET METAL WORK
- 6) REMOVE ALL EQUIPMENT, TOOLS, MATERIALS. LEAVE NO DEBRIS ON ROOF MEMBRANE.

Comments: