

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRRES20151852, Building Permit - Residential

Address: 617 NW WILLOW DR, Unit:C, LEES SUMMIT, MO 64081617 NW WILLOW DR, Unit:B, LEES SUMMIT, MO 64081617 NW WILLOW DR, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Residential	John Borns	Partial	Wednesday, December 09, 2015
Partial Correction 1 Misc 1		GAS PIPING PRESSURE TEST HELD STEADY AT >= 10 PSI FOR >=10 MIN. + VISUAL INSPECTION OK AT: UNIT "A";	
All Rough Inspection - Residential	John Borns	Partial	Wednesday, December 09, 2015
Partial Correction 2 Misc 1		ROUGH-IN OF FRAMING; IN-WALL + ABOVE-CEILING SYSTEMS: OK TO COVER WHEN READY AT: UNIT "A" EXCEPT BASEMENT* AFTER ON ELECTRICAL SHIELD PLATE IS INSTALLED AND ONE DAMAGED ELECTRICAL BOX IS REPLACED -- BOTH POINTED-OUT; *TGI DRAWING REQUIRED FOR FLOOR JOISTS; SUPPORT PEX AT 32" MAX INTERVALS	

Comments: