PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141080, Building Permit - Commercial Address: 3371 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Occupancy Inspection - Mark Harding Failed Monday, December 14, 2015

Codes Commercial

Corrective Action Required

1 Misc 1 4th floor-ok

3rd floor elevator closet, caulk and label panel front South

center unit hood 5306 caulk line set 5303 blow off 5302 furnace front

2nd floor

5201 Gfci baths sinks
5202-hood incomplete
Sinks incomplete 2nd floor
1st floor Finish connecting sinks
1st floor not ready -no units inspected

Check roof top when dry.

Garage

Hole in wall G3

Closet light and hole ins ceiling G9

Caulk all line sets IT closets each floor, install fire pillows in

google piping.

Provide backflow for water department

- Public works- no comment.

In-wall Inspection Mark Harding Passed Monday, December 14, 2015

All Rough Inspection - Mark Harding Passed Monday, December 14, 2015

Commercial

Above Ceiling Inspection	Mark Harding	Passed	Monday, December 14, 2015
Rated Assembly Inspection	Mark Harding	Passed	Monday, December 14, 2015
Occupancy Inspection - Fire	Michael Weissenbach	Passed	Monday, December 14, 2015
Occupancy Inspection - Planning	Hector Soto	Passed	Monday, December 14, 2015

Comments: