

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20150016, Building Permit - Commercial  
Address: 518 NW MURRAY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Failed	Tuesday, February 02, 2016

Partial Correction

1 Misc 1

OK TO ONE-SIDE WALL AT ELECTRICAL PANELS AT [C115];

Corrective Action Required

2 Misc 1

AT [C119]:

- 1) COMPLETE STRUCTURAL TIE-DOWNS
- 2) TIE SEVERED TOP PLATE
- 3) PROTECT PVC PLUMBING PIPE
- 4) FIRE-BLOCK TOP PLATE PENETRATIONS

Corrective Action Required

3 Misc 1

**AT CORRIDOR [205]: COMPLETE FASTENING OF STEEL COLUMNS TO ADJACENT STUDS TO PROVIDE CONTINUITY OF SEVERED TOP PLATES.**

**Comments:**