

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20151735, Building Permit - Commercial  
Address: 2100 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	Mike Copeland	Partial	Thursday, February 11, 2016

Partial Correction  
1 Misc 1

O.R. #4, OKAY TO INSTALL GYP ON CEILING PENDING ACCESS IS PROVIDED TO INSPECT MECHANICAL DROPS.

O.R. #2 OKAY TO INSTALL GYP PENDING ACCESS TO INSPECT DROPS

Corrective Action Required  
2 Misc 1

WEST COORIDOR, LABEL ALL ABOVE CEILING SYSTEMS PIPING, MED GAS, DOMESTIC WHERE THEY PENETRATE WALLS

<b>Alarm Test</b>	Joe Dir	Partial	Thursday, February 11, 2016
-------------------	---------	---------	-----------------------------

<b>Occupancy Inspection - Fire</b>	Joe Dir	Temporary C of O	Thursday, February 11, 2016
------------------------------------	---------	------------------	-----------------------------

**Comments:**