

**PLANNING AND CODES ADMINISTRATION DEPARTMENT**  
**220 SE GREEN STREET**  
**LEE'S SUMMIT, MO 64063**  
**(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20152703, Building Permit - Commercial  
Address: 123 SE 3RD ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection - Commercial</b>	John Borns	Passed	Friday, February 12, 2016

<b>Underslab Electrical Inspection - Commercial</b>	John Borns	Passed	Friday, February 12, 2016
---	------------	--------	---------------------------

<b>Underslab Plumbing Inspection - Commercial</b>	John Borns	Partial	Friday, February 12, 2016
---	------------	---------	---------------------------

Partial Correction  
1        Misc 1

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING EXCEPT AT: MAIN BUILDING DRAIN N OF DRINK/PANTRY [9] AND MENS RR [12]; MAIN BUILDING DRAIN N BAR LATERAL + BAR AREA;

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.

<b>Footing Inspection - Commercial</b>	John Borns	Passed	Friday, February 12, 2016
--	------------	--------	---------------------------

**Comments: OK TO COVER WHEN READY UNDER-SLAB ELECTRICAL CONDUIT AT BAR AREA +  
REMAINDER OF UNDER-SLAB PVC DWV PLUMBING PIPING.**

**NOTE IPC 312 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.**