

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRRES20152404, Building Permit - Residential
Address: 3337 SW JESSIE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mike Copeland	Not Ready	Tuesday, February 16, 2016

Corrective Action Required

1 Misc 1

- INSTALL ANCHOR BOLTS IN GARAGE WITHIN 12" OF PLATE BREAKS.
- REAR WALL BREAKFAST, REQUIRED TO HAVE A BRACED WALL PANEL MIN. 27 INCHES WIDE WITHIN 10 FEET OF THE CORNER, HAVE AN ENGINEER ADDRESS.
- INSTALL HANGER FOR LVL OVER LIVING ROOM
- HOOK BATH FAN VENTS
- ANCHOR POSTS IN BASEMENT

FRAMER STILL WORKING

Comments: