# PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

# **Inspection Summary**

Permit #:PRRES20152552, Building Permit - Residential

Address: 1652 NE WOODLAND SHORES CIR, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Electrical Service Khanh Nguyen Passed Wednesday, February 17, 2016

**Inspection - Residential** 

Gas Service Inspection - Khanh Nguyen Passed Wednesday, February 17, 2016

Residential

All Rough Inspection - Khanh Nguyen Failed Wednesday, February 17, 2016

Residential

Corrective Action Required

1 Misc 1 \*\*FIX SILT FENCE AT REAR

#### FRAMING:

- -ANCHOR WITHIN 12" OF SILL BREAK IN GARAGE
- -SUPPORT LVL HIP BOTTOM AT MASTER BED CORNER
- -MOVE RIDGE SUPPORT TO BEARING WALL AT BACK WALL OF FRONT BED CLOSET
- -MAIN FLOOR REAR EXTERIOR BRACE WALL NOT COMPLIANT. SEE

PLAN. PLAN CALLS FOR TWO WINDOWS, NOT THREE

-FIREBLOCKING: FB FIREPLACE SPACE AT WALL (NOT WITH ONLY 1/2" SHEATHING); FB BASEMENT WALL PER CODE (EVERY 10 FT

AND FROM CEILING FUR-DOWN SPACE);

-SHIM GAP AT BOTTOM OF STUDS IN BASEMENT, ALONG

BEDROOM&BATH

-INSTALL FULL STUD SUPPORT FOR I BEAM AT FRONT BED

CORNER, NEAR ELECTRICAL SERVICE

#### PLUMBING:

-PROTECT WARDFLEX AT FRONT BASEMENT BED CEILING WHERE CLOSER THAN 3" FROM NAILING SURFACE. INSTALL A LARGE NAIL PLATE TO CIVER THE EXPOSURE

## ELECTRICAL:

- -INSTALL A REAR RECEPTACLE ACCESSIBLE AND REACHABLE WITHIN 6.5 FT OF GRADE
- -INSTALL A INTERBONDING SYSTEM TERMINAL NEAR SERVICE
- -OVERFILLED BOX AT FIREPLACE SWITCH
- \*\*OK TO INSULATE

### **Comments:**

THE ELECTRICAL SERVICE MAYBE TOO HIGH. PLEASE CONTACT KCPL IF THIS IS OK.