

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20151716, Building Permit - Commercial
Address: 401 NE COLBERN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Thursday, February 18, 2016

Partial Correction
1 Misc 1

OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING LOCATIONS: [115] THRU [118] + AT EXISTING STAIR; [114] AFTER CRIPPLES ARE SCREWED BOTH FLANGES AT HEADER ABOVE DOOR; **[100]-[108] AFTER CRIPPLES ARE SCREWED BOTH FLANGES BOTH ENDS; [111-113]; AIR-LOCK AT FRONT ENTRANCE AFTER EXTERIOR WALL STUDS ARE FULLY SCREWED AT ALL FLANGE CONNECTIONS;**

Comments: