

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20150016, Building Permit - Commercial
Address: 518 NW MURRAY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Monday, February 22, 2016

Partial Correction

1 Misc 1

PER 2/11/16 ENGINEER REPORT VIA E-MAIL CONTINUITY OF TOP PLATES INTERRUPTED AT COLUMNS AT CORRIDOR [205] IS NOT REQUIRED DUE TO DESIGN CONFIGURATION.

Partial Correction

2 Misc 1

OK TO ONE-SIDE WALL AT ELECTRICAL PANELS AT [C115];

Corrective Action Required

3 Misc 1

AT [C119]:

- 1) COMPLETE STRUCTURAL TIE-DOWNS
- 2) TIE SEVERED TOP PLATES
- 3) PROTECT PVC PLUMBING PIPE
- 4) FIRE-BLOCK TOP PLATE PENETRATIONS

Partial Correction

4 Misc 1

OK TO INSTALL ABOVE-CEILING INSULATION BELOW ROOF AT: C107-C112;

Corrective Action Required

5 Misc 1

IBC 700: IN WOOD-FRAMED STRUCTURE FIRE-BLOCK ALL LEVEL-TO-LEVEL OPENINGS. ANY HOLES OR DISCONTINUITIES IN TOP & BOTTOM PLATES, TOPS & BOTTOMS OF CHASES / DEAD SPACES, INTERFACES OF WALLS WITH FLOOR / CEILING / FUR-DOWN SPACES

Partial Correction

6 Misc 1

OK TO COVER WHEN READY WALLS AND CEILING AT TIE-IN OF CORR [205] @ (B1)

Comments: