

**PLANNING AND CODES ADMINISTRATION DEPARTMENT**  
**220 SE GREEN STREET**  
**LEE'S SUMMIT, MO 64063**  
**(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20150016, Building Permit - Commercial  
Address: 518 NW MURRAY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	John Borns	Partial	Thursday, February 25, 2016

Partial Correction  
1 Misc 1

PER 2/11/16 ENGINEER REPORT VIA E-MAIL CONTINUITY OF TOP PLATES INTERRUPTED AT COLUMNS AT CORRIDOR [205] IS NOT REQUIRED DUE TO DESIGN CONFIGURATION.

Partial Correction  
2 Misc 1

**OK TO COVER WHEN READY WALL FRAMING AND IN-WALL SYSTEMS AT: [C115]; [C116]; [C119]; [C120];**

Partial Correction  
4 Misc 1

OK TO INSTALL ABOVE-CEILING INSULATION BELOW ROOF AT: C107-C112;

Corrective Action Required  
5 Misc 1

**IBC 700: IN WOOD-FRAMED STRUCTURE FIRE-BLOCK ALL LEVEL-TO-LEVEL OPENINGS. ANY HOLES OR DISCONTINUITIES IN TOP & BOTTOM PLATES, TOPS & BOTTOMS OF CHASES / DEAD SPACES, INTERFACES OF WALLS WITH FLOOR / CEILING / FUR-DOWN SPACES**

Partial Correction  
6 Misc 1

OK TO COVER WHEN READY WALLS AND CEILING AT TIE-IN OF CORR [205] @ (B1)

**Comments:**