

**PLANNING AND CODES ADMINISTRATION DEPARTMENT**  
**220 SE GREEN STREET**  
**LEE'S SUMMIT, MO 64063**  
**(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRRES20151850, Building Permit - Residential

Address: 618 NW WILLOW DR, Unit:C, LEES SUMMIT, MO 64081618 NW WILLOW DR, Unit:B, LEES SUMMIT, MO 64081618 NW WILLOW DR, Unit:A, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Gas Piping Inspection - Residential</b>	John Borns	Partial	Wednesday, March 16, 2016

Partial Correction

1 Misc 1

**GAS PIPING PRESSURE TEST HELD STEADY AT  $\geq 10$  PSI FOR  $\geq 10$  MIN. AND IS OK FOR USE AT: UNIT C;**

<b>Underslab Plumbing Inspection - Residential</b>	John Borns	Partial	Wednesday, March 16, 2016
--	------------	---------	---------------------------

Partial Correction

1 Misc 1

PER 12/21/15 TELECON W/ DON SWOFFORD BASEMENT FLOOR SLAB AT (SOUTH) UNIT "A" HAS BEEN POURED WITHOUT UNDER-SLAB PLUMBING INSPECTION UNINTENTIONALLY.

Partial Correction

2 Misc 1

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING AT: UNITS **A; B & C**

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.

<b>All Rough Inspection - Residential</b>	John Borns	Partial	Wednesday, March 16, 2016
---	------------	---------	---------------------------

Partial Correction

2 Misc 1

**ALL-SYSTEMS ROUGH IN-WALL AND ABOVE CEILING: OK TO COVER WHEN READY AT UNIT C EXCEPT (SOUTH) COMMON WALL AT GARAGE TO BE FIRE-BLOCKED;**

**Comments:**