

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRRES20152440, Building Permit - Residential
Address: 253 SE COYLE DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	John Borns	Passed	Wednesday, March 23, 2016
Gas Piping Inspection - Residential	Mike Copeland	Passed	Wednesday, March 23, 2016
Gas Service Inspection - Residential	John Borns	Passed	Wednesday, March 23, 2016
All Rough Inspection - Residential	John Borns	Failed	Wednesday, March 23, 2016

Corrective Action Required

1	Misc 1	FIREBLOCK TO ISOLATE VERTICAL CAVITIES FROM HORIZONTAL CAVITIES: - TOPS OF VERTICAL CHASES AT 1) HOUSE-TO-GARAGE INTERFACE 2) ADJACENT TO LAUNDRY - WALL CAVITY AT WEST END OF MASTER BATH TUB
---	--------	--

Corrective Action Required

2	Misc 1	BROKEN WEB ON TRUSS AT TOP OF STAIR TO 2ND FLOOR
---	--------	--

Corrective Action Required

3	Misc 1	SOME STUD SHOES NOT FASTENED PER MANUFACTURER INSTRUCTIONS. ENSURE ALL FASTENER HOLES ARE USED AND ALL NAILS ARE FULLY DRIVEN.
---	--------	--

Partial Correction

4

Misc 1

OK TO INSULATE

Comments: RELEASE ELECTRICAL SERVICE. GAS PIPING PRESSURE TEST HELD STEADY AT \geq 10 PSI FOR \geq 10 MIN. RELEASE GAS SERVICE.