

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20150016, Building Permit - Commercial  
Address: 518 NW MURRAY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Partial	Thursday, March 31, 2016

Partial Correction  
1 Misc 1

OK TO COVER WHEN READY GWB CEILING FRAMING +  
ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: [C105]; [C106];  
[102]; [125]; [NORTH STORAGE ROOM @ 2ND FLOOR];  
**RAMP[105]; CORRIDOR[110] AFTER INSULATION IS COMPLETED  
AT NORTH;**

**Comments: ABOVE-CEILING HVAC AND ELECTRICAL WORK TO BE COMPLETED AFTER CEILING  
DRYWALL IS IN PLACE. PERMANENT ROOF DRAIN PIPING YET TO BE COMPLETED ABOVE RAMP.**