

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20160190, Building Permit - Commercial  
Address: 1100 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Hood/Duct Inspection</b>	John Borns	Not Ready	Wednesday, May 18, 2016

Partial Correction  
1 Misc 1

GREASE DUCT LIGHT TEST:  
VERTICAL STRAIGHT SECTION: OK TO INSTALL AFTER ONE HOLE  
AT JOINT CORNER IS WELDED; REMAINDER OF SHOP-WELDED  
SECTIONS LIGHT-TESTED. HOLES DETECTED TO BE SPOT-WELDED  
PRIOR TO INSTALLATION. THEN CALL FOR INSPECTION FOR ALL  
FIELD WELDS TO BE LIGHT-TESTED.

Corrective Action Required  
2 Misc 1

**NO HVAC PERSONNEL ON SITE FOR REQUESTED "EARLY"  
INSPECTION**

**Comments:**