

**PLANNING AND CODES ADMINISTRATION DEPARTMENT**  
**220 SE GREEN STREET**  
**LEE'S SUMMIT, MO 64063**  
**(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20151897, Building Permit - Commercial  
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	John Borns	Partial	Thursday, May 19, 2016

Partial Correction  
1 Misc 1

OK TO POUR WHEN READY ISOLATED FOOTINGS:  
FOUR TYPE F8; NINE TYPE F6A

Partial Correction  
2 Misc 1

ELEVATOR PIT SLAB OK TO POUR WHEN READY

Partial Correction  
3 Misc 1

OK TO POUR WHEN READY WALL FOOTINGS & INTEGRAL  
COLUMN FOOTINGS: FROM e/4.5 TO e/1 TO b/1 TO a/5 TO a/10  
TO b/10 TO b/19 TO e/19 TO e/10.5; e/4.5 TO e/10.5 TO  
COMPLETE PERIMETER

UFER GROUNDING JUMPER IS IN PLACE AT SOUTHEAST.

Partial Correction  
4 Misc 1

**ENSURE TOP OF PREVIOUSLY-POURED PERIMETER GRADE BEAM  
IS CLEANED PRIOR TO SLAB POUR. THEN OK TO POUR WHEN  
READY THICKENED SLAB FROM (10) TO WEST B/L;**

**PULL RE-MESH TO MID-DEPTH OF SLAB AS POUR PROGRESSES.**

**Comments:**