

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20151897, Building Permit - Commercial  
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

**Footing Inspection -  
Commercial**

John Borns

Partial

Wednesday, May 25, 2016

Partial Correction

1 Misc 1

OK TO POUR WHEN READY WALL FOOTINGS & INTEGRAL COLUMN FOOTINGS: FROM e/4.5 TO e/1 TO b/1 TO a/5 TO a/10 TO b/10 TO b/19 TO e/19 TO e/10.5; e/4.5 TO e/10.5 TO COMPLETE PERIMETER

UFER GROUNDING JUMPER IS IN PLACE AT SOUTHEAST.

Partial Correction

2 Misc 1

ENSURE TOP OF PREVIOUSLY-POURED PERIMETER GRADE BEAM IS CLEANED PRIOR TO SLAB POUR. THEN OK TO POUR WHEN READY THICKENED SLAB FROM (10) TO WEST B/L; **OK TO POUR WHEN READY THICKENED SLAB + DISHWASHER PAD FROM (10) TO EAST B/L;**

**PULL RE-MESH TO MID-DEPTH OF SLAB AS POUR PROGRESSES.**

Partial Correction

3 Misc 1

OK TO POUR WHEN READY ISOLATED FOOTINGS: FOUR TYPE F8; NINE TYPE F6A

Partial Correction  
4 Misc 1

ELEVATOR PIT SLAB OK TO POUR WHEN READY

**Comments:**