

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20160873, Building Permit - Commercial
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Electrical Inspection - Commercial	John Borns	Partial	Thursday, May 26, 2016

Partial Correction
1 Misc 1

OK TO COVER WHEN READY ALL LOWER-LEVEL UNDER-SLAB
CONDUIT NORTH OF (D); EXTENSION OF 1-1/4" CONDUIT FROM
(D) SW TO 152/153; REMAINDER OF DEEP-TRENCHED PVC
CONDUIT SOUTH OF (E);

Partial Correction
2 Misc 1

**OK TO COVER WHEN READY CURRENTLY-INSPECTED PORTIONS
OF UNDER-SLAB STEEL AV CONDUIT**

Underslab Plumbing Inspection - Commercial	John Borns	Partial	Thursday, May 26, 2016
---	------------	---------	------------------------

Partial Correction
1 Misc 1

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN,
WASTE, & VENT PIPING: MAIN BUILDING DRAIN FROM A.9/6.5
TO D.2/6.5; BRANCH ON (C) TO C.O. OUTSIDE WEST B/L; MAIN
BLDG DRAIN EXTENDED SOUTH TO UNDER GRADE BEAM @
N/8.2; 4" BRANCH ON B.9 FROM MAIN BLDG DRAIN EAST TO 1.6;
LATERALS TO AND PIPING AT 103, 104, 127, 152, 153; LATERAL TO
AND PIPING AT RR 132; LATERAL TO AND PIPING AT 139 AND
154, 155, 156; **LATERAL TO AND PIPING AT 146, 148, 153**

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR
PRESSURE-TESTING PIPING SYSTEM.

Partial Correction

2 Misc 1

OK TO COVER WHEN READY ROOF DRAIN PIPING: TO BELOW
GRADE AND UNDER GRADE BEAM AT [105]; [135]

Partial Correction

3 Misc 1

**2" COPPER DOMESTIC WATER SERVICE LINE AT [135] TO BELOW
GRADE AND UNDER GRADE BEAM AND 5' OUTSIDE B/L**

Comments: