

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20152896, Public Works Infrastructure Permit - Residential
Trails of Parks Ridge 2nd

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Tuesday, June 07, 2016

- 1 Installed 8" sanitary sewer line and installed MH2-C1 and stacked out. Tom Chandler
05/23/2016 2:59 PM
Tom Chandler 06/01/2016 9:25 AM Sanitary sewer main 2B and 2C completed and service
laterals complete on same section.
Tom Chandler 06/03/2016 1:51 PM Connected 8" sanitary sewer pipe to existing MH 09-175
and installed MH2-A1 and MH2-A2 and all pipe between and connected all service laterals
up to MH2-A2.
Tom Chandler 06/07/2016 2:38 PM Installed 8" sanitary sewer main and MH2-A3 and
MH2-A4.

Comments: