

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20152896, Public Works Infrastructure Permit - Residential
Trails of Parks Ridge 2nd

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Passed	Friday, June 10, 2016
1	Installed 8" sanitary sewer line and installed MH2-C1 and stacked out. Tom Chandler 05/23/2016 2:59 PM Tom Chandler 06/01/2016 9:25 AM Sanitary sewer main 2B and 2C completed and service laterals complete on same section. Tom Chandler 06/03/2016 1:51 PM Connected 8" sanitary sewer pipe to existing MH 09-175 and installed MH2-A1 and MH2-A2 and all pipe between and connected all service laterals up to MH2-A2. Tom Chandler 06/07/2016 2:38 PM Installed 8" sanitary sewer main and MH2-A3 and MH2-A4. Tom Chandler 06/10/2016 12:43 PM All laterals completed and trench checks poured. Line was complete on 6/9/16		

Comments: