

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20160069, Building Permit - Commercial
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	John Borns	Partial	Wednesday, June 22, 2016

Partial Correction
1 Misc 1

FOOTINGS AT HARDENED AREA COMPLETED & APPROVED FOR POUR.

UFER GROUND CONNECTION ON LONGITUDINAL RE-BAR AT CHILLER SCREEN WALL SE.

Partial Correction
2 Misc 1

OK TO POUR WHEN READY SECTIONS OF CONCRETE GRADE BEAM + INTEGRAL COLUMN FOOTINGS AS FOLLOWS: 14/N TO 14/Z; 14/Z TO DD/14 TO DD/12.3; DD/12.3 TO DD/9 TO 9/BB.5;

Partial Correction
3 Misc 1

OK TO POUR WHEN READY ISOLATED FOOTINGS AT FOLLOWING LOCATIONS: 13/O; 13/S; 13/W; 13/Y; 13/AA; 12/W; 12/Y; 12/AA; 11/O; 11/S; 12/O; 12/S; CONNECTED PAIR W/10.5&11; CONNECTED PAIR Y/10.5&11; 9/Y; 10/S; 10/W; 10/Y; 10/AA; 11/AA;

****OK TO POUR: ELEVATOR PAD AND F2 COLUMN PAD, F3 COLUMN PAD SOUTH OF ELEVATOR**

Partial Correction
4 Misc 1

STEP FOOTINGS RISING FROM HARDENED AREA FOOTING ELEVATION: MIDDLE STEP @ 14/M TO COMPLETE STEPS ON 14; SECOND STEP AT E/10.8;

Comments: