

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20160041, Public Works Infrastructure Permit - Commercial
 Holiday Inn Express (1201 NW Innovation Pkwy.)FDP
 Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Sewer Construction Inspection Informational 1	Steve Robbins	Partial	Wednesday, July 13, 2016
Informational 2			
Installed pipe to curb inlet b-1 to junction b-2 Informational 3			
Installed pipe from junction b-2 to b-3 , took John Haley with me and he agreed that the curb inlets look low, they are well below the grade of the street. Talked to the contractor and they assured me that it is at correct height. Also took a picture of possible sidewalk damage by the ada sidewalk ramp. Informational 4			
The attempted to install pipe from curb inlet c504 to the existing 21" storm pipe but the rain did not allow them to complete it.Steve Robbins 07/13/2016 2:03 PM Informational 5			
Today they attempted to tie in curb inlet C504 to the existing stormwater pipe, they got the the existing pipe exposed but did not finish due to the rain.Steve Robbins 07/13/2016 3:27 PM			
PW-Storm - Sewer Construction Inspection Informational 1	Steve Robbins	Partial	Wednesday, July 13, 2016
Installed pipe from junction b-2 to b-3 , took John Haley with me and he agreed that the curb inlets look low, they are well below the grade of the street. Talked to the contractor and they assured me that it is at correct height. Also took a picture of possible sidewalk damage by the ada sidewalk ramp.			

Informational

2 Installed pipe to curb inlet b-1 to junction b-2

Informational

3 Finished pipe from junction b-2 to curb inlet 2, rock and backfill

Informational

4 The attempted to install pipe from curb inlet c504 to the existing 21" storm pipe but the rain did not allow them to complete it. Steve Robbins 07/13/2016 2:03 PM

PW-Water Line - Construction Steve Robbins

Partial

Wednesday,
July 13, 2016

Taps Removed

Informational

1 Today they a putting in the 3" water line from the building.

Informational

1 No work was done yesterday because of the rain. No erosion control problems. Steve Robbins 07/13/2016 7:31 AM

Comments:
