

**PUBLIC WORKS ENGINEERING DIVISION**

# Inspection Summary

Permit #: PRPWFC20160041, Public Works Infrastructure Permit - Commercial  
 Holiday Inn Express (1201 NW Innovation Pkwy.)FDP  
 Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Storm - Sewer Construction Inspection Informational 1	Steve Robbins	Partial	Tuesday, July 19, 2016
Informational 2			
Installed pipe to curb inlet b-1 to junction b-2 Informational 3			
Installed pipe from junction b-2 to b-3 , took John Haley with me and he agreed that the curb inlets look low, they are well below the grade of the street. Talked to the contractor and they assured me that it is at correct height. Also took a picture of possible sidewalk damage by the ada sidewalk ramp. Informational 4			
The attempted to install pipe from curb inlet c504 to the existing 21" storm pipe but the rain did not allow them to complete it.Steve Robbins 07/13/2016 2:03 PM Informational 5			
Today they attempted to tie in curb inlet C504 to the existing stormwater pipe, they got the the existing pipe exposed but did not finish due to the rain.Steve Robbins 07/13/2016 3:27 PM Informational 6			
Steve Robbins 07/14/2016 4:26 PMThey did not do alot today, they prepared the storm inlets and storm pipes for tomorrow when they plan to put the collars on and then they are planning on finishing the last section of pipe. Informational 7			
Today they dug around one of the curb inlet boxes in preparing to pour the 2 remaining collars they did not do when they originally put them in. I also talked to Steve about some mud on the street and couple of sections of silt fence that was down. He already took care of it this afternoon. I asked him this morning.Steve Robbins 07/19/2016 3:50 PM			

**Comments:**

---