

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161367, Public Works Infrastructure Permit - Commercial
John Knox Village - Meadows
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Water Line - Fire Hydrant	Steve Robbins	Partial	Tuesday, July 19, 2016

Informational

1 Today they put in more water line , they poured the thrust block for 2 fSteve Robbins
07/19/2016 4:28 PMire hydrants and a tee.

Informational

1 Continued installation of the new water main going south on shamrock. Tracer wire and
water line tape are being installed as they go.Steve Robbins 07/11/2016 4:23 PM

Informational

2 No work was done yesterday because of rain and no issues with erosion control.

Informational

3 Today they hit the service water line going into the Lakeside Grille, the water was off for
about 1.5 hrs and now is repaired and water is restored to service. After that they
continued installing water line pipeSteve Robbins 07/14/2016 4:18 PM

Comments: