

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161367, Public Works Infrastructure Permit - Commercial

John Knox Village - Meadows

Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Water Line - Fire Hydrant	Steve Robbins	Partial	Friday, July 22, 2016

Informational

1 Poured the kickers for the 2 fire hydrands on shamrock dr.Steve Robbins 07/20/2016 3:14 PM

Informational

2 Today they put in more water line , they poured the thrust block for 2 fSteve Robbins 07/19/2016 4:28 PMire hydrants and a tee.

Informational

3 Continued installation of the new water main going south on shamrock. Tracer wire and water line tape are being installed as they go.Steve Robbins 07/11/2016 4:23 PM

Informational

4 No work was done yesterday because of rain and no issues with erosion control.

Informational

5 Today they hit the service water line going into the Lakeside Grille, the water was off for about 1.5 hrs and now is repaired and water is restored to service. After that they continued installing water line pipeSteve Robbins 07/14/2016 4:18 PM

Informational

6 Attempted to do the hydrostatic pressure test, but they were having a leak. They seem to have found it at the end of the day. Will try again first thing monday morning.Steve Robbins 07/22/2016 4:31 PM

Comments: