

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161367, Public Works Infrastructure Permit - Commercial

John Knox Village - Meadows

Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Monday, August 01, 2016

Informational

1 MH on ss line 3 was installed and is flowing , 952.00. Steve Robbins 08/01/2016 2:39 PM

PW-Water Line - Coliform Test 2	Steve Robbins	Failed	Monday, August 01, 2016
------------------------------------	---------------	--------	-------------------------------

Informational

1 Steve Robbins 07/28/2016 4:18 PMI took the second sample to the lab today. The first sample passed.

Informational

2 Water Samples have failed. The second water sample taken on 7/28 failed. On 7/29 the water line was flushed and chlorinated again. Today on 8/1 we flushed and dechlorinated the water line.. waiting for tomorrow to take another sample. Steve Robbins 08/01/2016 2:05 PM

Comments: