
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161367, Public Works Infrastructure Permit - Commercial

John Knox Village - Meadows

Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Water Line - Coliform Test 2	Steve Robbins	Partial	Wednesday, August 03, 2016

Informational

- 1 Steve Robbins 07/28/2016 4:18 PMI took the second sample to the lab today. The first sample passed.

Informational

- 2 Water Samples have failed. The second water sample taken on 7/28 failed. On 7/29 the water line was flushed and chlorinated again. I Today on 8/1 we flushed and dechlorinated the water line.. waiting for tomorrow to take another sample. Steve Robbins 08/01/2016 2:05 PM

Informational

- 3 This morning I took the first sample of the second round of tests to the lab Steve Robbins 08/02/2016 11:56 AM

Informational

- 4 The first water sample passed and I took the second sample this morning. Steve Robbins 08/03/2016 4:18 PM

Comments:
