

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20160500, Building Permit - Commercial
Address: 110 NE SAINT LUKES BLVD, Unit:300, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Friday, August 12, 2016

Partial Correction
1 Misc 1

GWB AT 2 HR FIRE-RATED WALLS: FRAMING & LINER BOARD AT BACK SIDE OF WALL OK TO INSTALL ONE LAYER 5/8" TYPE X GWB ON INSIDE FACE AT: J.1/5.8 TO J.1/4.9 TO G/4.9 TO G/4; 3F014 NORTH WALL SOUTH FACE; **COMPLETE UPPER CORNER @ WEST END -- THEN OK TO COVER 3F053/55 SOUTH WALL SOUTH FACE;**

Partial Correction
2 Misc 1

GWB AT 1 HR FIRE-RATED WALLS: OK TO TAPE, MUD, & FIRE-SEAL WHEN READY ONE LAYER 5/8" TYPE X GWB INSTALLATION @ FOLLOWING LOCATIONS: CORRIDOR 3F020 WALL ON (5.8) FROM (F.5) TO (J.1) EAST AND WEST FACES + DOOR CROSSWALL NORTH FACE ONLY;

Comments: