

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20160608, Public Works Infrastructure Permit - Residential
Mill Creek at Summit Mill, 5th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|--|-------------------|-----------------|---------------------------------|
| PW-Sanitary Sewer Construction Inspection | Tom Chandler | Partial | Thursday, August 18, 2016 |

Informational

- 1 Tom Chandler 08/17/2016 Cored existing MH B-9.
Tom Chandler 08/18/2016 3:09 PM Installed 8" DIP to MH 1-1. Wrapped in poly and encased in concrete with #4 rebar according to specs. Installed 8" SDR 26 PVC Sewer main heading towards MH 1-2. Installed approximately 90ft.

Comments: