

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20160608, Public Works Infrastructure Permit - Residential
Mill Creek at Summit Mill, 5th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Tom Chandler	Passed	Tuesday, August 23, 2016

Informational

- 1 Tom Chandler 08/17/2016 Cored existing MH B-9.
Tom Chandler 08/18/2016 3:09 PM Installed 8" DIP to MH 1-1. Wrapped in poly and encased in concrete with #4 rebar according to specs. Installed 8" SDR 26 PVC Sewer main heading towards MH 1-2. Installed approximately 90ft.
Tom Chandler 08/22/2016 Finished installation of Sanitary sewer main to include MH A-3 and 5 service laterals. Trench checks and tracer wires installed and backfilled. Sewer marking tape installed as well. Testing can begin on 9/22/2016.

Comments: