

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20160277, Building Permit - Commercial
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Passed	Tuesday, August 30, 2016

Underground Electrical Inspection - Commercial	John Borns	Partial	Tuesday, August 30, 2016
---	------------	---------	--------------------------

Partial Correction
1 Misc 1

OK TO COVER WHEN READY: TWELVE 3" PVC SECONDARY SERVICE CONDUITS FROM TRANSFORMER LOCATION TO BUILDING ENTRY; SIX 4" PVC BETWEEN (O) & (Q) EXTENDING 20' WEST FROM GRADE BEAM AT (2) + **ADDITIONAL 40' WEST**; THREE 4" PVC FROM LOCATION OF QUAZITE BOX ES3 TO SOUTH 200';

Partial Correction
2 Misc 1

OK TO COVER WHEN READY INSTALLATION OF BURIED SITE LIGHTING ELECTRICAL CONDUIT FOLLOWING SEGMENTS: FROM LOCATION OF LP BASE #1 TO #2 TO #3 TO;

Comments: OK TO COVER WHEN READY UNDER-SLAB PVC STORM, SANITARY DRAIN, WASTE, & VENT PIPING. NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEMS. NO REMAINING ISSUES AT AREAS "D", "C", "B", AND "A".