

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRRES20152446, Building Permit - Residential
Address: 420 SE MILL CREEK DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Mike Copeland	Failed	Wednesday, August 31, 2016

Corrective Action Required

1	E3508 GROUNDING ELECTRODE SYSTEM	CONNECT GROUNDING ELECTRODE CONDUCTOR TO GROUNDING ELECTRODE SYSTEM.
---	----------------------------------	--

Gas Service Inspection - Residential	Mike Copeland	Failed	Wednesday, August 31, 2016
---	---------------	--------	----------------------------

Corrective Action Required

1	G2417.4.1 Test Pressure	INSPECTION, TESTING AND PURGING. AMENDED 7-945. The test pressure to be used shall be not less than one and one-half times the proposed maximum working pressure, but not less than 10 psig (68.9kPa) irrespective of design pressure. For welded piping, and for piping carrying gas at pressures in excess of fourteen (14) inches water column pressure, the test pressure shall not be less than 60 psig. Where the test pressure exceeds 125 psig (862 kPa gauge), the test pressure shall not exceed a value that produces a hoop stress in the piping greater than 50 percent of the specified minimum yield strength of the pipe.
---	-------------------------	---

Comments: